

## Partners in Progress



# Project Stakeholder Integration in Off-Site Construction



Thomas W. Gilbert, AIA, REFP President

Established in 1988

Full-service architectural firm

 100% of our work is focused exclusively on designing public K-12 educational facilities in the Mid-Atlantic region

## **Session Overview**

- Defining off-site construction
- Millmont Elementary School A Case Study
- Opportunities & Project Integration
- West Reading Elementary Center A Case Study
- Q & A



## The Off-Site Construction Council (OSCC) of the National Institute of Building Sciences has this definition:

Off-site construction is the planning, design, fabrication and assembly of building elements at a location other than their final point of assembly onsite. An integrated planning and supply chain optimization strategy characterizes off-site delivery.



## What is Permanent Offsite Construction? (POC)

- It is a permanent building.
- POC companies build 3D volumetric modules for the building off-site in a controlled environment.
- POC is a process rather than a product.
- May be an entire building, an addition to an existing building or part of a building.
- May be used for courtyard infill.









Reading, Pennsylvania






Reading School District
Existing Millmont Elementary School

















Reading School District – Millmont Elementary School














**SECOND FLOOR PLAN** 



Reading School District – Millmont Elementary School






































Reading School District – Millmont Elementary School



















## **Built off site**









## Off-Site Construction

## Opportunities & Project Integration



## Opportunities — Will there be Value Added

#### **Schedule**

- Concurrent Work Onsite and Offsite
  - Shorten Schedule
- Complex Site and Foundations
- Site Constraints

## **Budget**

- Prevailing Wage Onsite
- Non-prevailing Wage Offsite
  - Must be weighed against transportation expense

## Opportunities — Will there be Value Added

## **Productivity**

- Workforce availability
- Perhaps fewer Site Constraints
- Less Crane Time

## **Safety and Quality**

- Will the work be safer for those doing it?
- Work preformed in a climate controlled environment
- Will quality be improved and reliable?
- Will contractors be providing their best staff?



## Project Integration - Success Requires

- 1. Collaborative thinking
- 2. Understanding the importance of the modules
- 3. Believing that timing is everything
- 4. A defined scope of work between parties.





## 1. Collaborative Approach

- Understanding the dynamics of building off site

  How is it the same as traditional project management
- Owner/architect vision and final outcome.
  - How is it different from traditional project management
- Structural design, scheduling, sequencing, scope of work - roles and responsibilities.
- Design / Pre-construction how and when to engage a modular company
- Communication, coordination and cooperation throughout the project


## 2. Why does the module matter?

Design – The impact of the building layout


Deciding on the footprint and layout of a building can be done ahead to ensure that the owner's requirements for program, aesthetics and spacial adjacency is captured.

Then using simple tools such as "Bluebeam", a preliminary modular key plan can be overlaid quickly and effectively. Once this is done, a review should take place to see if any adjustments are needed or could be considered to make the modular layout the most cost effective.










### Road transport and site access will influence module sizes










Module sizes may be governed by adjacency of existing buildings

Modules may be designed around weight, cubic dimension, crane reach, connection to existing buildings.





### Module sizes and layout impact foundation design







## 3. Timing is everything

### Final Design and Approvals are more time sensitive.

- Project schedules should establish a reasonable but finite time for final design development and decision making
- Decisions must be made early and modular footprint frozen
- Turnaround time for approvals is shorter
- Collaboration between stakeholders prevents changes during fabrication.
- Color choices may be needed before foundations are in



## 4. Scope of Work

### Define and Delineate the Project Scope of Work

- During pre-bid/pre-construction phases, establish a scope of work document that best suits the requirements of the stakeholders
- Clearly communicate to avoid scope creep/overlap or scope gaps



# West Reading Elementary School A Case Study





Original Main Entrance



Wyomissing Area School District West Reading Elementary School

Famous singer who attended this elementary school







Original Main Entrance

Wyomissing School District
West Reading Elementary School










**Ground Level** 





#### **COLOR LEGEND**

ADMIN

CIRCULATION

CLASSROOM


MAINTENANCE

PHYSICAL EDUCATION

TOILETS

**Main Level** 















gilbert Architects Inc.







































New Main Entrance





### **Project Costs**

Budget: \$13,000,000

Actual construction cost including asbestos

abatement: \$ 9,031,419

50,150 s.f. renovations

8,698 s.f. new

### **Schedule**

Hired: January 2010

Bid opening: October 2010

School opened: August 2011 – 10 months



# Thank you for the opportunity to speak with you today!



For more information, visit our Blog at gilbertarchitects.com